

Certificate of Satisfactory Completion

Installation Permit - Residential - New

186-21-000139-PRMT

Clatsop County Onsite 820 Exchange Street Astoria, Oregon 97103 503-325-9302 Fax: 503-325-9303

health@co.clatsop.or.us Website:

https://www.co.clatsop.or.us/publichealth/page/onsite-septic-system-pro

Date Certificate Issued: 08/19/2021

Work Description:

construction/installation; standard

Applicant:

STEINMAN, SARA

Address:

547 17TH ST #A

ASTORIA OR 97103

Phone:

503 440 3704

Email:

severs.sara @yahoo.com

Owner:

SARA STEINMAN

Address:

547 17TH ST #A ASTORIA OR 97103

Owner:

MATTHEW STEINMAN

Address:

547 17TH ST #A

ASTORIA OR 97103

Parcel: 80720B002810 - Primary

Township:

Range: 07

Primary Contractor: SEE PROPERTY OWNER

Section:

42157 Tiffany Ln, Astoria, OR 97103

20B

Lot Size:

1.37 Acres

Water Supply:

INFORMATION

Property Address:

Owner (Property): OWNER

Community Water Supply

Zoning:

KS-RCR

City/County/UGB:

County

Land Use Approval:

yes

Residential **Category of Construction:**

| | Existing | Pro | oposed |
|------------------------------|----------------|---|---------|
| Use of Structure: | N/A | 3 Bedrooms | 3 |
| Number of Bedrooms: | N/A | | 3 |
| System Specifications | | | |
| Type: | Standard | | |
| Max Peak Design Flow: | 450 gpd. | Proposed Flow: | 375 gpd |
| Min Septic Tank Volume: | 1000 gal. | Min Dosing Tank Volume: | N/A |
| Drain Field Specifications | | | |
| Drain Field Type: | Standard | System Distribution Type: | Equa |
| Drainfield Sizing: | 375 linear ft. | Distribution Method: | Equa |
| Media Type: | Rock/Pipe | Media Depth: | 12 in |
| Trench Length: | 375 linear ft. | Rock Above Pipe: | 2 in |
| Total Rock Depth: | 12 in. | Rock Below Pipe: | 6 in |
| Max Depth: | 24 in. | Undisturbed Soil BetweenTrenches: | 8 ft |
| Min Depth: | 18 in. | Capping Fills-Min Depth of Fill Material: | N/A |
| Special Requirements | | | |
| Groundwater Type: | Temporary | Groundwater Depth: | N/A |
| Pump to Drainfield Required: | No | Filter Fabric on Top of Drain Media: | Yes |
| | | | |

Date Certificate Issued: 08/19/2021

Work Description: construction/installation; standard

Conditions of Approval

In accordance with Oregon Revised Statute 454.66 and Oregon Administrative Rules 340-71, this Certificate is issued as evidence of satisfactory completion and installation of components as described in the permit at the location identified.

Issuance of this Certificate does not constitute a warranty or guarantee that this onsite wastewater treatment system will function indefinitely without failure. Conditions imposed as permit requirements continue for the life of the system.

The area of the initial and the identified replacement area must not be subjected to activity that is likely to adversely affect the soil or the functioning of the system. Such activities may include, but are not limited to, vehicular traffic, livestock, covering of the area with asphalt or concrete, filling, cutting or other soil modification activities.

This system must operate in compliance with OAR Chapter 340, Division 071 and must not create a public health hazard or pollute public waters.

Unless otherwise required by the agent, the system installer must backfill (cover) this system within 10 days after issuance of this Certification of Satisfactory Completion.

Clatsop County Public Health recommends that the owner inspect the septic tank every 3 years and pump it when necessary.

Certificate of Satisfactory Completion

System Inspection: No Operation of Law - 7 Days Notice: No Pre-Cover Inspection Waived Per 340-071: No

Comments: N/A

Lucas Marshall

Environmental Health Specialist I

CALL BEFORE YOU DIG...IT'S THE LAW

ATTENTION:Oregon law requires you to follow rules adopted by the Oregon Utility Notification Center. Those rules are set forth by Oregon Administration Rules. You may obtain copies of the rules by calling the center. (Note: The telephone number for the Oregon Utility Notification Center is 1-800-332-2344.)

8/19/21: 1:46:51PM ONS_OnsiteCSC_pr

Final Inspection Request and Notice - Septic ID: 186-21-000139-PRMT

Pursuant to the requirements within ORS 454.665, OAR 340-071-0170 and OAR 340-071-0175, the system installer and/or the permittee must notify the Department of Environmental Quality (or its authorized Agent) when the construction, alteration or repair of a system for which a permit was issued is completed and prior to backfilling or covering the installation. The Department (or Agent) has 7 days to perform an inspection of the completed construction/installation following the official notice date, unless the Department (or Agent) elects to waive the inspection and authorizes the system to be backfilled. Receipt and acceptance of this completed form by the Department (or Agent) establishes the official notice date of your request for the pre-cover inspection. Faxed copies are acceptable for inspection request purposes only. Originals must be received before a Certificate of Satisfactory Completion is issued. Please complete sections 1 through 4 on the form and return it to the office that issued the permit. Forms that are determined to be incomplete will be returned.

| are determined to be in | complete will be retu | ırned. | | | - | |
|---|---|--|------------------|---------------------------|--|---|
| SECTION 1: Owner | r/Permittee Inform | nation: | | Twnshp: 8 | Range PEC | EIV=1020B |
| Name: MATTHE | W STEINMAN SAF | RA STEINMAN | | Lot : 02810 | AUG 1 | 7 2021 |
| Property 42157 T. Address: | IFFANY LN, ASTOF | RIA, OR 97103 | | | | PUBLIC HEALTH |
| SECTION 2: Syste | m Component S | Specifications: | Ø. | | | |
| A. Tanks/Pumps | | System | т Туре: | | | Water tight verification* |
| Tanks(1) Volume: | 1500 6 Cor | mpartments: | Manufacturer: | AI READY M | \X | Date: |
| Tanks(2) Volume: | Cor | mpartments: | Manufacturer: | | | Date: |
| Pump(s) HP: | Model/Manuf. | - | Float(s)Type(1) |): Model/Manuf. | - | - |
| | | | Float(s)Type(2) | : Model/Manuf. | - | - |
| B. Piping | 2 | | | | | |
| Effluent Sewer | (tank to drainfield) | Yes / No Diam | neter: 11 | ASTM#/Other: F62 | D -12 | Length: F' U" |
| | ure Transport Pipe | | neter: 4" | ASTM#/Other: D303 | 21/ | Length: 45' |
| C. Secondary Treatment | Unit: | | | 0500 | 79 | 78 |
| Sand Filter** | Yes No X | Туре: | | Contair | ner Dimensions: | _ |
| Underdrain pipe | | ASTM#/Other: | | | | _ength: |
| Manifold piping | Diameter: | ASTM#/Other: | | | - 1 | ength:: |
| Internal Pump | HP: N/A | Model/Manufacturer | | | | *************************************** |
| Floats(1) | | Model/Manufacturer | litte hengt som | | Salah Malana | ar viley his as |
| Floats(2) | | Model/Manufacturer | Hearba 1.a. | | xt =0 | |
| ATT | | Model: | | | | |
| Certified Maint. | | ASSESSED OF THE PARTY OF THE PA | William A | | | |
| Operation and Maint. | | Yes No 🗸 | | | | |
| | | | 823 | | , V | |
| D. Drainfield Media | (Cround Dina as alla | | | and the second section of | | |
| Type | (Gravel, Pipe or alter | mative?) "/1/2" | CLEAN DRAI | W ROCK ? DZT | 129 LEACH | PIPE. |
| Distribution Box | | CONCRETE D | Box MANU | factured by A | H READY M | cy |
| Drop Box | Yes No | | | | 36 | |
| Distribution Pipe | Yes X No D | liameter: 411 AS | STM#/Other: D | 2729 | The state of the s | ngth: 375 |
| Comment | | | | | f Public Healt | h |
| | | | | On-Site | Waste Water | Program |
| *All Tanks(s) were tested **Attach sieve analysis fo | for water-tightness a r Underdrain Media ε | fter installation and pa and Filter Sand | ssed in accordan | | | 21-000 139 |

SECTION 3 - As Built Plan

AS-BUILT PLAN OF THE CONSTRUCTED SYSTEM. Indicate the direction of NORTH. Show locations of all wells within 200 feet of the system. Show system setback distances from property lines, structures, wells, streams, etc.

| See attached As Built |
|--|
| |
| |
| |
| SECTION 4 - Construction was performed by (Signature Required) |

I certify that the information provided on both pages of this document is correct and that the construction of this system was in accordance with the permit and the rules regulating the construction of onsite wastewater treatment systems (OAR Chapter 340, Divisions 71 and 73).

| Owner/Permittee or Certified Installe | er w/Certification#: Print Name: | MATTHEW STEIN, | 44041 | |
|---------------------------------------|----------------------------------|------------------------------|------------------------|--------------------------------|
| Licensed Installer: Yes No | License#: | Certific | ation#: | |
| Owner/ Certified Installer: | tiny | Date: 8 · 16 · 2 | Phone#: (50) | 3] 298 -8076 |
| SECTION 5 - Office Use Only: | | Installer/Owner | | |
| Notice Accepted Yes No | Date: | (Permittee) Yes Notified: | No | Date: |
| If No, Reason for Non | | | of Dul | inty Department blic Health |
| Acceptance: | | | On-Site Was | te Water Program |
| Comment: ——— | | | Approved By Permit No. | 186-21-000139 |
| | | | Date 8 | 119/21 |

HOUSE. 160 1001 Ka 5 50' 55 1301 REPAIR AREA. IND DARIN FIELD MAN MADE POND. * NO WELLS 65 FENCE

RECEIVED AUG 17 2021

CLATSOP CO. PUBLIC HEALTH

Clatsop County Department of Public Health
On-Site Waste Water Program

• - RAIN DRAINS GUTTERS

RAIN DRAIN FLOW.

Approved By Permit No. 8

NOTE: SLIGHT SLOPE IN DRAIN FIELD AREA.



Septic Permit Installation Permit - Residential - New

186-21-000139-PRMT

Clatsop County Onsite 820 Exchange Street Astoria, Oregon 97103 503-325-9302 Fax: 503-325-9303

health@co.clatsop.or.us Website:

https://www.co.clatsop.or.us/publichealth/pa

ge/onsite-septic-system-program

Date issued: 5/3/21 Expiration date: 5/3/22

Work description: construction/installation; standard

Applicant:

STEINMAN, SARA

Address:

547 17TH ST #A

ASTORIA OR 97103

Phone: Email: 503 440 3704

_man.

severs.sara @yahoo.com

Business License: N/A

Owner:

SARA STEINMAN

Address:

547 17TH ST #A ASTORIA OR 97103

Owner: Address: MATTHEW STEINMAN

347 17

547 17TH ST #A

ASTORIA OR 97103

Parcel: 80720B002810 - Primary To

Township:

8 Range: 07

Primary contractor: SEE PROPERTY OWNER

Section:

20B

Water supply:

INFORMATION

Owner (Property): OWNER

Property address: 42157 Tiffany Ln, Astoria, OR 97103

Community Water Supply
County

Lot size: Zoning: Land use approval:

KS-RCR yes

1.37 Acres

City/County/UGB: County:

.

N/A

Action: System failing: New N/A Type of application: Septic tank last pumped: Construction Permit - Residential N/A

111/7

Comments: N/A

Category of construction:

Residential

| | Existing | Proposed |
|--|----------|------------|
| Use of structure: | N/A | 3 Bedrooms |
| Number of bedrooms: | N/A | 3 |
| The state of the s | | _ |

System Specifications

| Type: | Standard | ATT description: | N/A |
|-------------------------|-----------|-------------------------|----------|
| Max peak design flow: | 450 gpd. | Proposed flow: | 375 gpd. |
| Min septic tank volume: | 1000 gal. | Min dosing tank volume: | N/A |

Drain Field Specifications

| Drain field type: | | Standard | System distribution Ttpe: | Equal |
|-------------------------|-------------|----------------|---------------------------|--------|
| Drainfield sizing: | | 375 linear ft. | Distribution method: | Equal |
| Media type: | | Rock/Pipe | Media depth: | 12 in. |
| Media type description: | Infiltrator | | | |
| Towards for out | | 27E linear ft | Deels above where | 2 in |

| Trench length: | 3/5 linear it. | Rock above pipe: | Z III. |
|-------------------|----------------|---|--------|
| Total rock depth: | 12 in. | Rock below pipe: | 6 in. |
| Max depth: | 24 in. | Undisturbed soil between trenches: | 8 ft. |
| Min depth: | 18 in. | Capping fills-min depth of fill material: | N/A |

CALL BEFORE YOU DIG...IT'S THE LAW

ATTENTION: Oregon law requires you to follow rules adopted by the Oregon Utility Notification Center. Those rules are set forth by Oregon Administration Rules. You may obtain copies of the rules by calling the center. (Note: The telephone number for the Oregon Utility Notification Center is 1-800-332-2344.)

8/19/21: 1:45:26PM ONS_OnsitePermit_pr

Onsite Permit 186-21-000139-PRMT

Date issued: 5/3/21 Expiration date: 5/3/22

Work description: construction/installation; standard

Special Requirements

Stake out required: No

Groundwater type: Temporary N/A Groundwater depth: Yes

Pump to drainfield regd: N/A Filter fabric on top of drain media:

Conditions of approval

Have a copy of the approved plot plan and permit on site during construction and for all inspections. Submit a complete As-Built and Materials list form prior to final inspection on all construction-installation permits.

Modifications to the approved plan or proposed use need to be approved prior to installation. A construction-installation permit is valid for one year from the date of issuance.

All work is to conform to Oregon Administrative Rules, Chapter 340, Divisions 071 and 073. Make no changes in system location or specifications without written approval from the permit issuing agent.

Install with dry soil conditions.

Vehicular traffic and livestock must be restricted from the system area.

All roof drains must be directed away from the system area.

Meet all required setbacks.

A pre-cover inspection of the installed absorption facility (prior to backfill) is required.

A final inspection request and notice form including a detailed and accurate as-built plan of the constructed system and a list of all materials used in the construction of the system must be completed and submitted prior to requesting a final inspection.

Lucas Marshall

Environmental Health Specialist I

5/3/21



186-31-000139

Clatsop County

Onsite Septic System Program

820 Exchange Street, Suite 100 Astoria, Oregon 97103 Phone 503 325-9302 www.co.clatsop.or.us

RECEIVED

APR 23 2021

CLATSOP CO. PUBLIC HEALTH Pob はいるのの Cと 来 50 (

Application for Onsite Sewage Treatment System

| | A. Property Owner Informa | tion |
|--|--|--|
| MATTHEW & SAKA SEINMAN | 547 17 ST. APT. A ASTORIA (Mailing Address (Street, PO Box, City, State, Zip) | |
| | B. Legal Property Description | on |
| Township Range | | Tax Account Number Acreage or Lot Size |
| County | Subdivision Name | Lot Block |
| Property Address: 42157 | TIFFANY LN ASTORIA DR | 2 97183 |
| Directions to Property FROM A | STORIA EAST ON HWY 30 RIGHT | ON ABBOT RD. TO RIGHT ON |
| TIFFANY LANE. | · | |
| | C. Existing Facility / Proposed Facility / Wa | ater Information |
| Existing Facility ☐ Single Family Residence | Proposed Facility | Water Supply Ce * Public KNAPPA WATER ASSISSIATED Name |
| Number of Bedrooms | Number of Bedrooms | □ Private |
| ☐ Other | Other * | Well, Spring, Shared |
| | D. Type of Application | s bedroom in shop |
| ☐ Site Evaluation | ☐ Renewal Permit | ☐ Authorization Notice for: |
| Construction | ☐ Existing System Evaluation | ☐ Connecting to an Existing System Not in Use |
| ☐ Permit Repair | □ Permit Transfer | ☐ Replacing a Mobile Home or House with Another |
| ☐ Major | ☐ Permit Reinstatement | ☐ Mobile Home or House |
| ☐ Minor | ☐ Compliance Record Review | ☐ The Addition of One or More Bedrooms |
| ☐ Alteration Permit | | ☐ Personal Hardship |
| ☐ Major ☐ Minor | ! | ☐ Temporary Housing ☐ Other-Please Specify |
| your name and address at the entranc By my signature I certify that the | nts are not included with this application, it will be not be to the property. Flag and number the test holes. Information I have furnished is correct and hereby gostiles are property for the sole purpose of this application. | grant Clatsop County and its' authorized agents |
| Jona leeur | | <u> </u> |
| Signature | | Date |
| Applicant's Name (Please Print Legibly) | Applicant's Phone | Severs. Szradyano. Co Applicant's E-Mail Address |
| SYN DY ST APT F | Astorizior 97103 | |
| | Authorized Representative Licensed | d Septic Installer |
| | | thew Steinman |
| | The state of the s | |


Installers Name

RECEIVED

DEQ and Use Compatibility Statement

APR 2 3 2021

| L | COMPLETED BY APPLICANT |
|---|---|
| 1. | Property Owner Name(s): MATTHEW 3 SARA STEININGLY 186-31-900 139 |
| | Mailing Address: 547 17th St. Apt A ASTORIA DR 97103 |
| | Telephone 1: <u>(5υ3) 298 · 8076</u> Telephone 2 |
| | Email Address Tinysteiny 1977 agmail.com; Sovers. Sara ayanoo.com |
| 3 | Applicant Name: SARA: STEINIMAN |
| 4. | Mailing Address: 547 17th St Aps. A ASTORIA OR 97103 |
| | Telephone 1: (503) 440 · 3704 Telephone 2 |
| | Email Address SEVERS SARA @ YAHOO. COM |
| | Cital Address VOVERS OFIRM C TABOO. COM |
| 3. | |
| | Situs Address: 42157 TIFFANY LAWE ASTURIA DR 9718.3 |
| | Township \underline{B} Range $\underline{\emptyset7}$ Section $\underline{2\phiB}$ Tax Lot $\underline{8\phi72\phi8\phi\phi}$ 281 ϕ |
| | Subdivision Name (if applicable): |
| _ | |
| 4. | Proposed Development: |
| | Single Family Dwelling Accessory Structure Other |
| 5. | Permit or Approval Requested: |
| | Construction or Installation Permit: New Construction Repair Alteration |
| | Authorization for Replacement of: Dwelling Bedroom Addition |
| | Other: |
| *************************************** | #500 |
| | COMPLETED BY COUNTY PLANNING OFFICIAL PERMIT #: 2/-000794 PAYMENT ID: |
| 1. | Property Zoning 1 KS-RCR Property Zoning 2 Overlays SW1, Hydrolic Soils |
| 2. | Minimum Parcel Size Actual Parcel Size 1.37AC LOR needed LOR Permit # |
| 3. | The facility is located: Inside City Limits Inside a UGB Outside UGB (county jurisdiction) |
| | mis resulty is reduced. Similar strip in a surface of the surface |
| 4. | Does the proposed facility comply with all applicable land use requirements: Yes No |
| 5. | Compliance is based on: |
| | a. 区 Compliance with local comprehensive plans and land use requirements. Citation: _ しゃいりして, Section 4.1000 |
| | b. Conditional Approval - Findings and citation attached or a copy of the applicable land use decision is attached. Kropper /svencen Rural Community Registers in |
| | c. Measure 49 Waiver - DLCD Approval Number: |
| | Comments: Any future development requires a development permit per |
| | the standard of LAWDIC, Section 2.0100 Development Pernsit |
| | Planning Official Signature 100 Vall Date 4/26/2021 |
| | \ |





Clatsop County

Onsite Septic System Program

820 Exchange Street, Suite 100
Astoria, Oregon 97103
Phone 503-325-9302
www.co.clatsop.or.us

RECEIVED

APR 23 2021


CLATSOP CO. PUBLIC HEALTH

SEPTIC SYSTEM MATERIALS LIST:

INSTALLERS MUST NOTIFY THE DEPARTMENT WHEN A SEPTIC SYSTEM IS COMPLETED UNDER A PERMIT. ALL COMPONENTS LISTED BELOW SHOULD BE INSTALLED BUT NOT BACKFILLED. FAILURE TO DO SO MAY RESULT IN A REINSPECTION FEE UNLESS OTHER ARRANGEMENTS ARE MADE.

FILL OUT ALL APPLICABLE SECTIONS OF THIS DOCUMENT.

| Section 1 | |
|---|-------------------|
| Property Owner: MATTHEW 3 SARA STEINMAN | 80720B002810 |
| Township: 8 Range: 07 Section: 208 | Tax Lot: 2910 |
| Situs Address: 42157 TIFFANY LANE ASTORIA DR 9711 | 23 |
| | |
| Section 2: COMPLETE, AS APPLICABLE: | |
| **MUST PROVIDE MAKE, MODEL, MATERIAL AND APPLICAB | LE MEASUREMENTS** |
| Septic Tank: <u>CONCRETE</u> Capa | acity: 1500 991 |
| Effluent Filter: N //4 | 3 |
| Effluent Sewer Pipe: 4" 3034 D | |
| Dose Tank/Vault: N/A Capa | city: |
| Tank Pump: N/A' | |
| Float Settings (Provide inches from top of tank to water level @ float functions) | tion): |
| Alarm: On: Off: RO: | |
| Pressure Pipe from Tank to Pretreatment and/or Drainfield: | |
| | |
| HydroSplitter Orifice Size(s): N/A | |
| Header Pipes: | |
| Leach Lines: Linear F | t: <u>450 FT</u> |
| Pressure Bed Dimensions: Square F | Ft: |
| Capping Fill (Depth over top of drain media, in inches): | |
| GWI or Tile Dewater System (Depth/Depth of gravel, in inches): | |
| ATT: Manufacturer: Make/Model: | Serial# |
| Sandfilter Type: | |
| Bottomless In Ground Above Ground Dimension | on:Ft |
| Control Panel: | |
| Tank Timer Settings (Provide seconds on / minutes off): | |
| Normal Operations:SecMin. | |
| High Water Alarm Operations: :SecMin. | |
| Pretreatment Pump: | |
| (Inches below vault top): AlarmOnOff | |
| Inches from vault top to top of underdrain pipe: | |
| Pump or Aerator Interlock Function: | |
| Verify the tank pump will not function if pretreatment is in "ALARM" (Circle | e one): YES / NO |
| Air Coil / Monitoring Ports: | |
| Other: | |
| | |



APR 23 2021

CRESLINE Northwest, LLC.

Mesher Supply Seaside, OR

2/22/2021 8 7 3013 3810 186-31-000139

Certificate of Conformance

This is to certify that Cresline Northwest LLC's standard inspection procedures were used in the inspection of the material covered by this order. The inspection indicates that the products noted below have been manufactured in accordance with the specific requirements of the appropriate standards and/or specifications.


- () ½" 12" PVC SDR 13.5, SDR 32.5, SDR 41, SDR 21, SDR 26, SDR 64 per ASTM D 2241; NSF listed
- () ½" 12" PVC SCH 40 per ASTM D 1785; NSF listed; Per ASTM D-1785; NSF listed, NSF-61 approved
- () ½" 12" PVC SCH 80 per ASTM D 1785; NSF listed
- () ½" 2" PVC SCH 120 per ASTM D 1785; NSF listed
- () 11/4" 12" PVC SCH 40 Drain, Waste and Vent (DWV) per ASTM D 2665; NSF-DWV
- () 1½" 12" PVC Cellular Core DWV and DWV Cell Core Perf per ASTM F 891; NSF-DWV
- () 4"-8" PVC Well Casing per ASTM F 480; NSF listed
- () 1/2" 2" CPVC and CPVC Flow Guard Gold per ASTM D 2846; NSF listed
- () 3" 6" PVC Drain and Sewer Solid and Perforated per ASTM D 2729
- (X) 4" 12" PVC Sewer SDR 35 Solid and Perforated and Gasketed and per ASTM D 3034.
- () 4" 12" PVC Sewer SDR26 per ASTM D3034, Gaskets conform to ASTM F-477
- () ½" 6" PVC SCH 40 Electrical Conduit per UL 651, NEMA TC-2; NSF listed
- () 1 ½" 12" PVC SCH40 Gas Sleeve per ASTM D 1785
- (X) All gaskets per ASTM F 477

Link Campbell

Cresline produces this PVC Pipe Product in Chehalis Washington, USA. This pipe meets the requirement of Buy America. All material is 100% manufactured in the United States.

Sincerely,

Denise Campbell Sales Manager



RECEIVED

ADS ARC ™ SEPTIC LEACHING CHAMBER SPECIFICATIONS

Scope

APR 23 2021

This specification describes the Arc chamber units for use in onsite wastewater disposal applications.

LATSUP CO. PUBLIC HEALTH

Chamber Requirements

186-21-000139

Arc chambers are manufactured from high-density polyethylene with an open bottom, solid top and louvered sidewalls. Sidewall louvers shall be designed to minimize soil intrusion. $\S \rightarrow 208 \rightarrow 800$

Chamber shall meet the load rating of H-10 (16,000 lb per axle) with a minimum of 12 inches of cover when tested in accordance with IAPMO PS 63 and installed in accordance with manufacturers installation procedures.

Chamber Connection

Each chamber shall interlock with an integral articulating joint. Articulating joints shall have a free range of horizontal rotation of 20 degrees, with a maximum of 10 degrees in either direction. Articulating joint shall be constructed by placing the dome with engaging knuckle of the incoming chamber over the post end of the previously-installed chamber.

Material Properties


Each chamber shall be manufactured from high-density polyethylene as defined and described in IAPMO PS 63.


Installation


Installation shall be in accordance with ADS installation procedures as well as all state and local health department regulations.

| Γ | Arc 18 | Arc 24 | Arc 36 | Arc 36 HC | Arc 36 LP |
|----------------------|--------------------------|--------------------------|-----------------------|------------------------|--------------------------|
| Length (A) | 67 in | 67 in | 63 in | 63 in | 63 in |
| Repeat Length (E) | 60 in | 60 in | 60 in | 60 in | 60 in |
| Side Wall Height (B) | 7.7 in | 7.5 in | 7.13 in | 10.75 in | 5.5 in |
| Overall Height (C) | 12 in | 12 in | 13 in | 16 in | 8 in |
| Overall Width (D) | 16 in | 22.5 in | 34 in | 34 in | 34 in |
| Capacity | 3.42 cu ft (25.6 gal) | 5.02 cu ft (37.5 gal) | 8 cu ft (60.1 gal) | 10.7 cu ft (80 gal) | 5.80 cu ft (43.4 gal) |
| Pallet Quantity | 135 chambers | 120 chambers | 70 chambers | 60 chambers | 60 chambers |
| Truck Load Quantity* | 16 pallets | 16 Pallets | 24 Pallets | 24 Pallets | 24 Pallets |

*End Caps may reduce truck load pallet quantity.







DEC 17 2020

AGLINCY REVIEW & APPROVAL FORM

All information on this form must be filled out and signed by approving agency PUBLIC SEALIR

| 1. JOB SITE INFORMATION (To be completed by applicant/owner/agent.): | |
|---|---------------------------|
| Job Site Address: 42157 Tiffany Lane | city: ASTOVIA |
| owner: MZHHAW & SZIZZ STEINMZIN | Phone: 503-440-3704 |
| Address: 547 17th St unit A Astoria, OR 97103 | Email: SOVEYS SZNZIOUZINO |
| Agent: | 0 |
| Proposed Development/Construction: building SFD - 5 bdrms | |
| Map ID: 8-7-208-2810 | |
| • | |
| 2. ONSITE WASTEWATER OR LOCAL SEWER DISTRICT: | |
| Permit Needed: Yes X No C Site Approved: Yes X No C | |
| Agency Signature: William A Title: Permi | + Tech Date: 12/17/20 |
| Remarks: Construction/Intaliation permit is still REQUIRED. | |
| Contact the local sewer district serving your property OR Clatsop County Environmental Health for septic approval | |
| | |
| 3. WATER DISTRICT OR PROOF OF WATER RIGHTS FROM WATER RESOURCES DEPARTMENT | |
| Gallons per minute: 7130 | |
| Agency Signature: Cayl Destlite Title: Office Remarks: 9 duquato Dervice available to profe | MgV. Date: 12/17/2020 |
| Remarks: 9 daggate Dervice available to prope | its site. |
| Contact the local Water District serving your property (| |
| Water Resources Dept, 725 Summer St NE Suite 202, Salem, OR 97301 Phone: (503) 986-0900 FAX (503) 986-0904 | |
| | |
| FIRE DEPARTMENT/FIRE DISTRICT ACCESS AND WATER SUPPLY REQUIREMENT | NTS: |
| | Hydrant Location(s): |
| gency Signature: Title: | Date: |
| emarks: | |
| Contact the local Fire Department serving your propert | у |
| | |
| MANUFACTURED MOBILE HOME PLACEMENTCLATSOP COUNTY ASSESS | MENT AND TAXATION: NOV |
| gency Signature: | Date: |
| emarks: | |
| Clatsop County Assessment and Taxation, 820 Exchange St Suite 210, | Astoria, OR 971 |
| | |