State of Oregon

Department of Environmental Quality

-80730AD00700-

Onsite Permit ID:

08405589

## **Certificate of Satisfactory Completion**

Installation of this onsite wastewater treatment system has been determined to comply with the applicable requirements in Oregon Administrative Rules Chapter 340, Divisions 071 and 073 and the conditions of Permit OS405589 as follows:

### PROPERTY INFORMATION

Property Owner: Jack Miethe

Township 08N, Range 07W, Section 30

Property Location: Geisler Rd., Astoria

Tax Lot 3003

Facility Type:

**Single Family Dwelling** 

Clatsop County

3 Bedrooms

### SPECIFICATIONS AND REQUIREMENTS

System type: Standard

Design Flow:

450 gals/day

Minimum Septic Tank Size:

1000 gals

DistributionType:

Serial

Total Trench Length:

225 Linear feet

Trench Spacing:

8 feet\*

Media Type:

BioDiffuser 2

Maximum Trench Depth:

30 inches

Minimum Trench Depth:

24 inches

\*Minimum undisturbed soil between trenches

### **ADDITIONAL CONDITIONS**

- 1 In accordance with Oregon Revised Statute 454.665, this Certificate of Satisfactory Completion is issued as evidence of satisfactory completion of an onsite wastewater treatment system at the location identified above.
- 2 Issuance of this Certificate does not constitute a warranty or guarantee that this onsite wastewater treatment system will function indefinitely without failure. Conditions imposed as permit requirements continue for the life of the system.
- 3 The area of the initial and the identified replacement area must not be subjected to activity that is likely to adversely affect the soil or the functioning of the system. Such activities may include, but are not limited to, vehicular traffic, livestock, covering the area with asphalt or concrete, filling, cutting, or other soil modification activities.
- 4 This onsite wastewater treatment system must be connected to the facility referenced herein within 5 years of the issuance of this Certificate of Satisfactory Completion (CSC) or rules for authorization notices, alteration permits, or construction-installation permits as outlined in OAR 340-071-0160, 340-071-0205, or 340-071-0210 apply, including payment of an additional fee.
- 5 This system must operate in compliance with OAR Chapter 340, Division 071 and must not create a public health hazard or pollute public waters.

DEPT. OF ENVIRONMENTAL QUALITY
RECEIVED

State of Oregon

Department of Environmental Quality (DEQ)

APR 25 2008

# Final Inspection Request and Notice - Onsite ID: 405589

Pursuant to the requirements within ORS 454.665, OAR 340-71-170 and OAR 340-71-175, the system installer and/or the NCH OFFICE permittee must notify DEQ (or authorized Agent) when the construction, alteration or repair of a system for which a permit N was issued is completed (except for the backfilling or covering of the installation). DEQ (or Agent) has 7 days to perform an inspection of the completed construction after the official notice date, unless DEQ (or Agent) elects to waive the inspection and authorizes the system to be backfilled earlier. Receipt and acceptance of this completed form by DEQ (or Agent) establishes the official notice date of your request for the pre-cover inspection. Faxed copies are acceptable for inspection request purposes only. Originals must be received before a conflicate of satisfactory completion is issued. Please complete all of sections 1 through 4 on the form and return it to the office that issued the permit. Forms that are determined to be incomplete may be returned.

SECTION 1: Owner Information:  Jack Miethe	Township 08N, Range 07W, Section 30 Clatsop County TaxLot#: Tax Lot 3003 Geinler Rd., Astoria
SECTION 2: Materials List - Identify and list all material Categories: Brand Name: Size: Pump(s): VIV	Specifications Amount of Material:
Distribution Pipe: 0214  Effluent Sewer Pipe: Regal 4"	3034 52'
Pilter Material: 1014,	7.75
Other: 1000 of DM Concentration of the sieve of this system.	
SPCTION 3: Construction was performed by (signature)  () Property Owner/Permittee: Jack Micthe  () Sewage Disposal Service Business: VINSON B.  (Print	
All Tank(s) were tested for water-tightness after installation and pass Date tanks(s) tested: ————————————————————————————————————	is correct and that the construction of this system was in
System Installer's Signature-Property Owner or Certified (Title)  Staller with Certification Number)  Installers Contact Phone Number: Office/Home 45 8	(Cert #) (Date)  2-6561 Cell 741-0170

THI. 20 2000 00.0-1111 1-

SECTION 4: AS-BUILT PLAN OF THE CONSTRUCTED SYSTEM. Indicate the direction of NORTH and show the locations of all wells within 200 feet of the system. Also include ground and pipe elevations, and setback distances from property lines and building structures.

0-7-30-3003

DEPT. OF ENVIRONMENTAL QUALITY RECEIVED

APR 25 2008

NORTH COAST BRANCH OFFICE WARRENTON

TRANSPORTED TO THE COAST BRANCH OFFICE WARRENTON

TO THE COAST BRANCH OFFICE WARRENTON

SECTION 5 - Office Use Quity:	Notice Review Date: 4	-28-08 Notice Accepted:	Yes (X) No ( )
If No, Reason for Non Acceptant	ze:		
Installer/Property Owner (Permit	tee) Notified about: ( ) N	on Acceptance (Approval to	backtill system
Date and time of notification: 4	-28-09 1:15	_ ampm Additional Comment	s:
Precover inspe			

Application ID: 406971, Construction-Installation Permit - Single Family Dwelling, Owner Name: Jack Miethe

Page 2 of 2

# AGENCY REVIEW & APPROVAL FORM

# Information on this form must be filled out and signed in this order

Site Address:		City:	1. 1.030
1000 1000	2415	Phone: 503 1	11 0500
note Address: 92204 Sin	nonson RD ASTURIA	OR 97103	
ent:	SINGLE FAMILY DWOT	in 6	
	DONNENTAL QUALITY (DEO) (to be	filled out and signed by DEQ):	
STATE DEPARTMENT OF ENVI	RONMENTAL QUALITY (2-0) (**)	30	3003
gal Description: T	R / SN-()	and the second s	
rmit Needed - Yes ( )No ( ) Site	Approved - Yes (P) No ( )	Date: 2/25	1/08
gnature: U. Sc	ture		
emarks: OS =	# 405589		
TO THE PERMENT/FIDE DIS	orth Highway 101, Suite G, Warrenton, Ore	Y REQUIREMENTS:	
. FIRE DEPARTMENT/FIRE DIS	STRICT ACCESS AND WATER SUPPL  Number of Hydrants:	Y REQUIREMENTS:  Hydrant Location (s)	
. FIRE DEPARTMENT/FIRE DIS	STRICT ACCESS AND WATER SUPPL  Number of Hydrants:	Y REQUIREMENTS:  Hydrant Location (s)	
FIRE DEPARTMENT/FIRE DIS	STRICT ACCESS AND WATER SUPPL  Number of Hydrants:  Title:	Y REQUIREMENTS:  Hydrant Location (s)	Date:
FIRE DEPARTMENT/FIRE DIS	Number of Hydrants: Title: ction, Applicable to all CUP, partitions, su	Y REQUIREMENTS:  Hydrant Location (s)  bdivisions, and land use approvals issu	
FIRE DEPARTMENT/FIRE DIS	Number of Hydrants: Title: ction. Applicable to all CUP, partitions, su	Hydrant Location (s)  Hydrant Location (s)  bdivisions, and land use approvals issu	Date:
FIRE DEPARTMENT/FIRE DIS	Number of Hydrants: Title: ction. Applicable to all CUP, partitions, su	Hydrant Location (s)  Hydrant Location (s)  bdivisions, and land use approvals issu	Date:
FIRE DEPARTMENT/FIRE DIS  Vater/Fire Flow:	Number of Hydrants: Title: ction. Applicable to all CUP, partitions, su  NITY DEVELOPMENT DEPARTMENT  R SEC	Hydrant Location (s)  Hydrant Location (s)  bdivisions, and land use approvals issu	Date:
FIRE DEPARTMENT/FIRE DIS  Vater/Fire Flow:	Number of Hydrants: Title:   ction. Applicable to all CUP, partitions, su  NITY DEVELOPMENT DEPARTMENT  R  Overlay District:	Hydrant Location (s)  Hydrant Location (s)  bdivisions, and land use approvals issu  (to be filled out and signed by Comn  Tax Lot(s)	Date:
FIRE DEPARTMENT/FIRE DIS  Vater/Fire Flow:  Gignature:  Contact the local RFPD having jurisdicts.  CLATSOP COUNTY COMMUNITY  Legal Description: T  Zone:  Development Permit - Yes ( ) No (	Number of Hydrants:  Title:  ction. Applicable to all CUP, partitions, su  NITY DEVELOPMENT DEPARTMENT  R  Overlay District:  ) #	Hydrant Location (s)  Hydrant Location (s)  bdivisions, and land use approvals issu  (to be filled out and signed by Comn Tax Lot(s)	Date:
FIRE DEPARTMENT/FIRE DIS  Vater/Fire Flow:  Gignature:  Contact the local RFPD having jurisdid.  CLATSOP COUNTY COMMUN  Legal Description: T  Zone:  Development Permit - Yes ( ) No ( )  Flood Plain - Yes ( ) No ( ) Signature of the second o	Number of Hydrants:  Title:  ction. Applicable to all CUP, partitions, su  NITY DEVELOPMENT DEPARTMENT  R  Overlay District:  ) #  ion Requirements:  pecial Construction Requirements? - Yes (	Hydrant Location (s)  Hydrant Location (s)  bdivisions, and land use approvals issued to be filled out and signed by Commandate (some approval)  Tax Lot(s)  No ( )	Date:
FIRE DEPARTMENT/FIRE DIS  Vater/Fire Flow:  Gemarks:  Contact the local RFPD having jurisdia  CLATSOP COUNTY COMMUN  Legal Description: T  Zone:  Development Permit - Yes ( ) No ( )  Flood Plain - Yes ( ) No ( ) Signature of the second of t	Number of Hydrants:  Title:  ction. Applicable to all CUP, partitions, su  NITY DEVELOPMENT DEPARTMENT  R  Overlay District:  ) #  ion Requirements:  pecial Construction Requirements? - Yes (	Hydrant Location (s)  Hydrant Location (s)  bdivisions, and land use approvals issued to be filled out and signed by Commandate (some approval)  Tax Lot(s)  No ( )	Date:
FIRE DEPARTMENT/FIRE DIS  Vater/Fire Flow:	Number of Hydrants: Title:  ction. Applicable to all CUP, partitions, su  NITY DEVELOPMENT DEPARTMENT  R Overlay District:  ) #  ion Requirements:	Hydrant Location (s)  Hydrant Location (s)  bdivisions, and land use approvals issued (to be filled out and signed by Comm  Tax Lot(s)  No ( )  Date:	Date:

Clatsop County Community Development, 800 Exchange, Suite 100, Astoria, Oregon 97103 Phone: (503) 325-

5. CLATSOP COUNTY BUILDING CODES (located at 800 Exchange Street, Suite 100, Astoria, Oregon) Phone: (503) 338-3697 FAX (503) 338-3666. Building Codes will review and issue the building permit.

## State of Oregon

Department of Environmental Quality

Onsite ID: **OS405589** Expiration Date: 2/25/2009

### **Construction-Installation Permit**

This Construction-Installation Permit OS405589 authorizes the property owner to construct an onsite wastewater system as follows:

### PROPERTY INFORMATION

Property Owner:

Jack Miethe

**Clatsop County** 

Property Location Geisler Rd., Astoria

Township 08N, Range 07W, Section 30

Facility Type:

Single Family Dwelling

Tax Lot 3003

3 Bedrooms

### SPECIFICATIONS AND REQUIREMENTS

System Type: Standard

Design Flow:

450 gals/day

Minimum Septic Tank Size:

1000 gals

DistributionType:

Serial

Total Trench Length:

225 Linear feet

Trench Spacing:

8 feet\*

Media Type:

**BioDiffuser 2** 

Maximum Trench Depth:

30 inches

Minimum Trench Depth:

24 inches

#### ADDITIONAL CONDITIONS

- 1 Each trench to be level and on contour.
- <sup>2</sup> Meet all required setbacks.
- <sup>3</sup> The system must be installed by the property owner or a licensed sewage disposal business (installer).
- <sup>4</sup> The system must be installed in accordance with the plan approved by the agent, including any changes made by the agent.
- <sup>5</sup> Vehicular traffic and livestock must be restricted from the system area.
- <sup>6</sup> All roof drains must be directed away from the system.
- <sup>7</sup> All work is to conform to Oregon Administrative Rules, Chapter 340, Divisions 071 and 073. Make no changes in system location or specifications without written approval from the permit issuing agent.

<sup>\*</sup>Minimum undisturbed soil between trenches

### **Attachment 1 to Construction-Installation Permit**

# BE CAREFUL and BE SAFE – CALL FOR UNDERGROUND UTILITY LOCATIONS BEFORE YOU DIG! (503) 232-1987 or 1-800-332-2344

Rules, Approved Material Listing, and Database of Licensed Installers can be accessed at: http://www.deg.state.or.us/wg/onsite/onsite.htm

### **General Conditions And Requirements For All Permits**

Onsite Construction-Installation Permits are valid for one year from the date of issuance. The expiration date is noted on this permit. Renewal of a permit may be granted if an application for permit renewal is received before the permit expiration date. Reinstatement of a permit may be granted if an application for permit reinstatement is received within one year after the permit expiration date. Transfer of a permit from the permittee to another person may be granted if an application for permit transfer is received before the permit expiration date and no other changes to the permit are necessary.

**Installation Requirements:** The drainfield must be installed in undisturbed native soil. No alterations of the natural site conditions such as soil removal or filling, or slope/topography alterations within the approval areas for both the initial and replacement systems are allowed, unless otherwise authorized by the Agent. Do not install system when soil moisture, high groundwater, adverse weather, or other conditions that could affect the quality of installation or reliability of the system are present. If such conditions are present and there is a need for sewage disposal at the site, the septic tank can be utilized as a temporary holding tank as outlined in 340-071-0160(9).

**Inspection Requirements:** The system installer and/or the permit holder must notify the permitting Agent when the construction, alteration, or repair of a system for which a permit was issued is completed (except for the backfilling or covering of the installation). The permitting agent has 7 days to perform an inspection of the completed construction after the official notice date, unless the permitting agent elects to waive the inspection and authorizes the system to be backfilled earlier. Receipt and acceptance of a completed **Final Inspection Request and Notice** form by the permitting agent establishes the official notice date of your request for the final inspection. Faxed copies are acceptable for inspection request purposes only. Originals must be received before a **Certificate of Satisfactory Completion** can be issued.

System Backfill Requirements: The system is to be backfilled or covered as follows:

- Only after the permitting agent has approved the construction installation,
- or the inspection has been waived
- or the Certificate of Satisfactory Completion (CSC) has been issued by operation of law (where the inspection has not been conducted within 7 days of notification of completed installation).

Unless otherwise required, it is the system installer's responsibility to backfill the system within 10 days after inspection and issuance of the CSC. Backfill must be carefully placed to prevent damage to the system. The backfill must be free of large stones, frozen clumps of earth, masonry, stumps, waste construction materials, or other materials that could damage the system. Be sure that the untreated building paper, filter fabric, or other material approved by the agent is completely covering all drain media where required prior to backfill. The system can be connected to and placed into service once it has been properly backfilled and the CSC has been issued.


**Initial and Replacement Areas – Protection:** The installed subsurface absorption field and designated replacement areas must be protected and kept free of development such as roadways, covering with asphalt or concrete, filling, cutting, or other soil modifications.

# DEPT. OF ENVIRONMENTAL QUALITY RECEIVED

SitcPizN Took Miete New Home
TSN RTW SEC3D T.L.3003
VINSON Bros. inc DEQ#36845

FEB 2 2 2008

NORTH COAST BRANCH OFFICE



DEPT. OF ENVIRONMENTAL QUALITY
RECEIVED

Materials List Jade Maille New Mary 2 2008

TSH R7W Sec30 T.L. 3003

NORTH COAST BRANCH OFFICE WARRENTON

VINSON Bros. INE. D.E.Q. # 36845

1000 Gal Conarda DHIC Service Table
Orever Riser & Ind
DHIC Concrete Drop Rox
50' 4" 3034 Sewer Pipe
27 Tolodiffusers

APPROVED

Connie M. Schrandt, W.W.S.

Connie M. 0201760756

Lic. No. 020760756

# **State of Oregon**

Department of Environmental Quality (DEQ)

# Final Inspection Request and Notice - Onsite ID: 405589

Pursuant to the requirements within ORS 454.665, OAR 340-71-170 and OAR 340-71-175, the system installer and/or the permittee must notify DEQ (or authorized Agent) when the construction, alteration or repair of a system for which a permit was issued is completed (except for the backfilling or covering of the installation). DEQ (or Agent) has 7 days to perform an inspection of the completed construction after the official notice date, unless DEQ (or Agent) elects to waive the inspection and authorizes the system to be backfilled earlier. Receipt and acceptance of this completed form by DEQ (or Agent) establishes the official notice date of your request for the pre-cover inspection. Faxed copies are acceptable for inspection request purposes only. Originals must be received before a certificate of satisfactory completion is issued. Please complete all of sections 1 through 4 on the form and return it to the office that issued the permit. Forms that are determined to be incomplete may be returned.

SECTION 1: Owner Information:  Jack Miethe	* , 0	Township 08N, Range 07W, Section 30 Clatsop County TaxLot#: Tax Lot 3003 Geisler Rd., Astoria	
SECTION 2: Materials List - Identify and list a	all materials used in the system.		
Material Categories: Brand Name: Siz		nount of Material:	
Distribution Pipe:			
Effluent Sewer Pipe:			
Drain Media Type(s):			
Filter Material:			
Other:			
NOTE: Unless previously submitted, you must attach copies of th this system.		erdrain Media" used in	
SECTION 3: Construction was performed by (	signature required):		
<ul><li>( ) Property Owner/Permittee: Jack Miethe</li><li>( ) Sewage Disposal Service Business:</li></ul>			
	(Print Full Business Name	(License Number)	
All $Tank(s)$ were tested for water-tightness after installation	and passed in accordance with OAR 340-7	3-025(3): Yes ( ) No (	
Date tanks(s) tested: Date	System Construction Completed:		
I certify that the information provided on both sides of this deaccordance with the permit and the rules regulating the const Divisions 71 and 73).			
(System Installer's Signature-Property Owner or Certified (Title) Installer with Certification Number)	(Cert. #	(Date)	
Installers Contact Phone Number: Office/Home	Cell		

	locations of all wells within 200 feet of the system. Also distances from property lines and building structures.	include ground and pipe elevations, and setback
	•	
ECTION 5 -	Office Use Only: Notice Review Date:	Notice Accepted: Yes ( ) No ( )
No, Reason	for Non Acceptance:	
	erty Owner (Permittee) Notified about: ( ) Non A	Acceptance ( ) Approval to backfill system

SECTION 4: AS-BUILT PLAN OF THE CONSTRUCTED SYSTEM. Indicate the direction of NORTH and show the



Quality

Application for Onsite Sewage Treatment System

Department of Environmental Quality 65 N Highway 101, Suite G Warrenton, OR 97146

> Phone/TTY: (503) 861-3280 Fax: (503) 861-3259

Date Stamp:
OF ENVIRONMENTAL QUALIT
RECEIVED

FEB 1 3 2008

NORTH COAST BRANCH OFFICE WARRENTON

For DEQ Use Only:
Date Received 2/13/00
Fee Paid 670
Receipt Number 133679
Application Number 406371
Date of 1st Response 2-22-03
Date of 2nd Response
Date of Final Response
Date of Completion 2-25-08
Scanned Data Entry

A. Property Owner Information Simonson RD ASTONIAGOL 97/03 503-741-6530 MIETHE Mailing Address (Street or PO Box, City, State, Zip Code) B. Legal Property Description Tax Account Number Block Lot Subdivision Name **Property Address:** Zip Code City CAMP NINE INTRACTION - LEFT Directions to Property: Hwy 30 TO KNADOA -Existing Facility / Proposed Facility / Water Information Water Supply: Proposed Facility: **Existing Facility:** Public Single Family Residence Single Family Residence BEDROUMS Private Number of Bedrooms Well, Spring, Shared ☐ Other Other D. Type of Application Renewal Permit Authorization Notice for: Site Evaluation Connecting to an Existing System Not in Use **Existing System Evaluation** Construction Permit Replacing a Mobile Home or House with Another Mobile Home Repair Permit Permit Transfer or House Permit Reinstatement The Addition of One or More Bedrooms Major Minor Alteration Permit Personal Hardship ☐ Major ☐ Minor Temporary Housing Other - Please Specify If the required fee and attachments are not included with this application, it will be returned to you as incomplete. Post a flag or sign with your name and address at the entrance to the property. Flag and number the test holes. By my signature, I certify that the information I have furnished is correct, and hereby grant the Department of Environmental Quality and it's authorized agents permission to enter onto the above described property for the sole purpose of this application. 2-13-08 Date Signature 503-741-6530 JACK MIETHE Applicant's Phone Number Applicant's Name - Please Print Legibly 92204 51monson Applicant's Mailing Address Licensed Septic Installer Authorized Representative Applicant is the Owner Vinson BRO'S Authorization Attached

### DEPT. OF ENVIRONMENTAL QUALITY RECEIVED

Receipt Number: 133074

Oregon Department of Environmental Quality

Warrenton Office

65 N Highway 101, Suite G Warrenton, OR 97146

FEB 13 2008

Received From Jack Miethe

D) D(0)

(Check Name): 92204 Simonsen Road

Astoria, OR 97103

For **T08N R07W S30** 

Property TaxLot 3003

At: Clatsop County Astoria, OR 97103

Lot 2,

**Current Payment** 

Check #

Money Order #

**Amount Paid** Payment Type

Purchase Order

Bank Number

Amount Applied

1,340.00 Check

2004

96-7420

670.00

**Total Amount Applied** 

\$670.00

**Onsite Fees** 

Base Fee:

630.00

Surcharge Fee:

40.00

Plan Review Flow Fee:

Pump Evaluation Fee:

Flow Fee:

Reinspection Fee:

**Total Fee** 

\$670.00

**Payments** 

**Previous Payments:** 

0.00

**Current Payment:** 

670.00

Over Payment:

0.00

**Total Payments:** \$670.00 **Application Description** 

Application ID: 406371

Application Type: Construction-Installation Permit

**Single Family Dwelling** 

System Type: Standard

Pump Evaluation: No

Flow: 450

gallons/day

**Receipt Amount:** 

\$670.00

Receipted By:

**Date of Entry:** 

**Vicky Schiele** 

2/13/2008



**Department of Environmental Quality** 

North Coast Branch Office 65 N Highway 101, Suite G Warrenton, OR 97146 (503) 861-3280 FAX (503) 861-3259

March 10, 2006

John Kelly 40951 Savola Rd. Astoria, OR 97103

# IMPORTANT DOCUMENT – PLEASE READ CAREFULLY -This is not a construction permit-

RE:

Site Evaluation Results - Site Approval With Conditions

Township/Range/Section: T8N, R7W, S30; Tax Lot No. 3001, Parcel 1 (North), Clatsop County

Dear John Kelly:

The above-described property was evaluated for suitability of onsite sewage disposal on the following date(s): February 7 and March 2, 2006. The property was previously approved for onsite sewage disposal in a site evaluation report dated October 12, 1978. The purpose for the re-evaluation was to verify that current site and soil conditions are suited for onsite sewage disposal and to determine the system design specifications appropriate for the site approval. Based on this evaluation, the following onsite wastewater treatment systems are approved:

Initial system:

Standard, 225 linear feet of disposal trenches

Replacement system:

Standard, 225 linear feet of disposal trenches

Details of the site evaluation are included in the Site Evaluation Report that is enclosed. The Site Evaluation Report also includes more specific information and further conditions of site approval.

### Next Step - Applying for a Construction/Installation Permit

When you are ready to proceed with system construction, contact this office to get a permit application package. The permit must be issued by DEQ before you can start construction.

### Request for Site Evaluation Report Review or Request for Variance

If you believe that an error was made in the evaluation of your property, you may apply for a Site Evaluation Report Review within 60 days of the site evaluation report issue date at a cost of \$440. If you would like to apply for a Variance from one or more of the Onsite Wastewater treatment rules, you may apply for a Variance at a cost of \$1340. If you are interested in either of these actions, please contact the undersigned for more details before you proceed.

Best wishes on a successful project. If you have any other questions about this report, please feel free to call me at (503) 861-3280.

Sincerely,

Connie M. Schrandt

Natural Resource Specialist

Counie M Schandt

Enc:

Site Evaluation Report



### **Approved Systems**

Based on the evaluation of the site and soil conditions, the following onsite wastewater treatment systems are approved:

Initial System:

System Type: Standard

Minimum Septic Tank Size: 1000 gallons Total linear feet of disposal trenches: 225

Distribution Method: Serial

Trench Depths: Maximum - 30" and Minimum - 24"

Replacement System:

Same as for Initial System

Attached are the Field Worksheet and Plot Plan, which show the approved areas and other details of the site evaluation.

## **Additional Conditions of Site Approval**

- 1. This site is approved for the type of disposal system described above. Peak sewage flow into the system is limited to a maximum of 450 gallons per day, with an average sewage flow of not more than approximately half of the peak sewage flow. This is normally sufficient to serve a single family dwelling with a maximum of four bedrooms. Premature failure of the treatment system may occur if either of these flow limits are exceeded.
- 2. Any alteration of natural soil conditions (i.e. cutting or filling) in the acceptable area may void this approval.
- 3. Both the initial and replacement disposal areas are to be protected from traffic, cover, development or other potential disturbance of natural soil conditions.
- 4. The area must not be subjected to excessive saturation due to, but not limited to, artificial drainage of ground surfaces, roads, driveways and building down spouts.
- 5. This approval is given on the basis that the property described above will not be further partitioned or subdivided.
- 6. Field staking of disposal trenches for both the initial and replacement disposal areas may be required prior to issuance of a permit to construct the approved systems.

This site approval is valid until the system approved above is constructed in accordance with a DEQ construction permit. Technical rule changes shall not invalidate this approval, but may require use of a different kind of system. If there is a technical rule change affecting this site approval, the Department will attempt to notify in writing the current property owner as identified by the county assessor's records. The site approval runs with the land and will automatically benefit subsequent owners.

Attachment: Field Worksheet and Plot Plan



**E EVALUATION FIELD WORKSHEF** Parcel 2 (5) Parcel Size: - 2.0 OCUS Township: 8N Range: 7W Section: 30 Tax Reference: 3001 Owner/Applicant: John Kelly Evaluator: CMS Inspection Date(s): 7-7-06 \$ 3-2-06 Application Number: 0504-060 SOIL MATRIX COLOR AND CONDITIONS ASSOCIATED WITH SATURATION, DEPTH **TEXTURE** ROOTS, STRUCTURE, EFFECTIVE SOIL DEPTH, ETC... FIM ISBK; Many VFF mt c roots Sil Pit 3 30 - 38 Similar to Pit 1 except roman vf.ft in roots to -30" by sil 0-18 18-30 104R4/4 W/ common m & c faint RMFs (104R5/8 + 104R4/2); m+f 25BK Pit 2 30-37 Pit 3 Pit 4 Landscape Notes: 10 and 50005 - 1 inca convex Groundwater Type: No condoul Slope: 28-10% + ~3-4% Aspect: NE & E Other Site Notes: PMF< associated W/ Malue sertiment mont haterial SYSTEM SPECIFICATIONS Design Flow: 45() god Serial distribution ATT Treatment Standard: Initial System: Standard linear feet/square feet Maximum Depth: 30 inches Minimum Depth: 24 inches Disposal Facility: Same as Initial system Replacement System: ATT Treatment Standard: Disposal Facility: linear feet/square feet Maximum Depth:\_\_\_ \_\_ inches Minimum Depth:\_\_\_\_\_ inches all required setbacks: Dhysical stakulo of Special Conditions: Maintain true replacement disposal meas required for

